

# Gordie Howe International Bridge

## Construction Activities - Canada

**Week of October 3, 2022**

### Canadian Port of Entry (POE)

- Completed the installation of parapet wood framing and the precast panel walls on the Maintenance building
- Continued the installation of interior plumbing, electrical, HVAC, controls, controls rough ins and fire suppression rough ins on the Maintenance building.
- Underground utilities, slab on grade work, framing and block wall work continue for the Main Building as work begins on the roofing and installing of precast panels.
- Installation of interior plumbing, electrical, HVAC and fire suppression rough ins continue for the secondary inspection building as installation of block walls was completed.
- Installation of reinforcing steel, formwork and concrete placements for the pier foundations continues for the Secondary Inspection Canopy.
- Framing, block wall completion, interior plumbing, electrical, HVAC and fire suppression rough ins work continue for the Client Processing building.
- Structural steel erection continues for the primary inspection lane canopy.
- Structural steel work is being completed as underground utility work begins for the tolling building.
- Backfill activities are being completed for the tolling plaza.
- Subdrain work continues in the inbound traffic area.
- Work is underway on the retaining wall and concrete paving at the east gateway.
- Underground utility work is ongoing.

### Canadian Bridge site

- Completed the installation of rebar last week and the concrete pour for the upper cross beam is scheduled for next week.
- The approach and back span activities are ongoing with cross beam rebar installation taking place in the back span and formwork in the approach span.



Questions? 1-844-322-1773 | [info@wdlbridge.com](mailto:info@wdlbridge.com) | [www.gordiehoweinternationalbridge.com](http://www.gordiehoweinternationalbridge.com)

