


GORDIE HOWE INTERNATIONAL BRIDGE

Construction Activities: Canada

Week of August 26, 2019

Dates and times provided below may change due to weather conditions and other factors affecting construction activities. Although this list is intended to be comprehensive, unavoidable emergency road detours and road closures may occur. Please watch for workers along this corridor. We apologize for any inconvenience and thank you for your patience.



Construction Activities - What you need to know

CAN POE

- Crews will continue to install erosion and sediment controls as necessary, establish construction entrances/exits, and prepare for wick drain installation for end of July and surcharging/earth works to start after that.

CAN Bridge

- Installation of the anchor blocks for the seawall solution will commence next week. Installation of the permanent fencing will continue into next week. The first three steel casings have been installed in the production drilled shafts and the remainder will be installed next week as well as the welding. Installation of the first three steel casings is in progress and we will finish the next week. The remaining three casings of the north footing will be installed later this month.