


# GORDIE HOWE INTERNATIONAL BRIDGE

## Construction Activities: Canada

---

### Week of July 15, 2019

Dates and times provided below may change due to weather conditions and other factors affecting construction activities. Although this list is intended to be comprehensive, unavoidable emergency road detours and road closures may occur. Please watch for workers along this corridor. We apologize for any inconvenience and thank you for your patience.



### Construction Activities

#### CAN POE

- Crews will continue to install erosion and sediment controls as necessary, establish construction entrances/exits, and prepare for wick drain installation for end of July and surcharging/earth works to start after that.

#### CAN Bridge

- Integrity testing and bidirectional are finalized. The inclinometers are installed. Installation of the anchor blocks for the seawall solution will commence after next week.