


# GORDIE HOWE INTERNATIONAL BRIDGE

## Construction Activities: Canada

---

### Week of September 2, 2019

Dates and times provided below may change due to weather conditions and other factors affecting construction activities. Although this list is intended to be comprehensive, unavoidable emergency road detours and road closures may occur. Please watch for workers along this corridor. We apologize for any inconvenience and thank you for your patience.



### Construction Activities - What you need to know

#### CAN POE

- Crews will begin wick drain installation next week and surcharging/earth works to start shortly after that.

#### CAN Bridge

- Installation of the permanent fencing will be completed in two weeks.

Next week BNA will start drilling the rock of the same 3 drilled shafts until we get the elevation required by design (4.5 mt deep into the rock). The Rebar cage of the first drilled shaft is on site. The remaining two casings of the north footing will be installed later this month.