

Gordie Howe International Bridge

Construction Activities - Canada

Week of January 1, 2024

Canadian Port of Entry (POE)

- Construction activities remain ongoing for interior and exterior components of the buildings and structures.
- This week, activities include the completed installation of overhead rolling doors and precast concrete panels in two buildings, as well as the completed concrete placement for barrier walls and reaction slabs.

Canadian Bridge site

- Cap construction continued at anchor pier.
- The Canadian bridge tower has reached its full height of 220 metres/722 feet. Crews are now working on the jump form system removal process.
- Installation of main span segment panels continued.
- Stay cable installation work continues.
- Approach and back span activities are ongoing.



PONT INTERNATIONAL
**GORDIE
HOWE**
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | info@wdbridge.com
www.gordiehoweinternationalbridge.com

