

# Gordie Howe International Bridge

## Construction Activities - Canada

**Week of June 6, 2022**

### Canadian Port of Entry (POE)

- Interior mechanical, plumbing, electrical and HVAC rough-ins continue for the maintenance building, as team begins painting preparations.
- Underground utility work, slab on grade preparations and deck level work continues for the main building.
- Slab on grade preparations continue for the secondary inspection building.
- Slab on grade preparations and roof work continues for the client processing building.
- Excavation for the pier foundations continue for the secondary inspection canopy.
- Structural steel erection continues for the primary inspection lane canopy.
- Waterproofing and backfilling activities continue for the tolling building.
- Work continues on the booth footings for the tolling plaza.
- Surcharge work on the East gateway is ongoing.

### Canadian Bridge site

- Rebar activities and the stripping of the soffit slab continue for the upper cross beam.
- Floor beams and redundancy girders are being erected for the pier table.
- Concrete, rebar and formwork continue for back span piers.
- Pile driving continues for the approach bridge.
- CanAm steel for the bridge deck and anchor boxes continue to arrive on site.



Questions? 1-844-322-1773 | [info@wdlbridge.com](mailto:info@wdlbridge.com) | [www.gordiehoweinternationalbridge.com](http://www.gordiehoweinternationalbridge.com)

