

Gordie Howe International Bridge

Construction Activities - Canada

Week of August 8, 2022

Canadian Port of Entry (POE)

- Interior plumbing, electrical, HVAC and fire suppression rough-ins continue for the maintenance building as well as painting, framing of interior partitions and prep work for the roofing installation.
- Underground utility and slab on grade placements continue for the main building as work begins on the roof and framing and block walls on the second and third floors.
- Installation of interior plumbing, electrical, HVAC and fire suppression rough-ins continue for the secondary inspection building as work begins on the block walls.
- Reinforcing steel and formwork for the pier foundations continue for the secondary inspection canopy.
- Framing and block wall work is now underway as the installation of interior plumbing, electrical, HVAC and fire suppression rough-ins continue for the client processing building.
- Structural steel erection continues for the primary inspection lane canopy.
- Structural steel work is being completed as underground utility work begins for the tolling building.
- Backfill activities are being completed for the tolling plaza.
- Subdrain work continues in the inbound traffic area.
- Work is underway on the retaining wall and concrete paving at the east gateway.
- Underground utility work is ongoing.

Canadian Bridge site

- Rebar activities continue for the upper cross beam in the transition area of the tower legs.
- Soffit formwork installation is being completed for the crossbeam for the side span piers.
- Rebar and formwork are now underway for the approach bridge foundations.
- CanAm steel for the bridge deck and anchor boxes continue to arrive on site.
- Delivery of the precast panels for the road deck is ongoing.



PONT INTERNATIONAL
**GORDIE
HOWE**
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | info@wdlbridge.com | www.gordiehoweinternationalbridge.com

