

Gordie Howe International Bridge

Construction Activities - Canada

Week of February 10, 2025

Construction Activities

Canadian Port of Entry (POE)

- Construction activities remain ongoing for interior and exterior components of the buildings and structures.
- This month, activities focus on the construction of toll booths and paving including sidewalks and the multi-use path. Remaining landscaping activities will continue in spring.


Canadian Bridge site

- The Canadian bridge tower has reached its full height of 220 metres/722 feet.
- The two sides of the bridge deck are now connected over the Detroit River.
- All stay cables have been installed. Post tensioning of the stay cables is currently underway.
- Approach and back span activities are ongoing.
- Ongoing activities include the installation of fencing, signage, lighting and systems such as fire suppression and drainage.

For more information about the Gordie Howe International Bridge project:

 www.GordieHoweInternationalBridge.com

 info@wdbridge.com

 1-844-322-1773

 www.facebook.com/GordieHoweBridge

 www.linkedin.com/company/wdba-apwd

 www.youtube.com/GordieHoweBridge