

Gordie Howe International Bridge

Construction Activities - Canada

Week of May 30, 2022

Canadian Port of Entry (POE)

- Interior mechanical, plumbing, electrical and HVAC rough-ins continue for the maintenance building.
- Underground utility work continues for the main building.
- Slab on grade preparations continue for the secondary inspection building.
- Slab on grade preparations continue while underground utility work is being completed for the client processing building.
- Structural steel erection continues for the primary inspection lane canopy.
- Waterproofing and backfilling activities continue for the tolling building.
- Surcharge work on the East gateway is ongoing.

Canadian Bridge site

- Rebar activities and the stripping of the soffit slab continue for the upper cross beam.
- Floor beams and redundancy girders are being erected for the pier table.
- Concrete, rebar and formwork continue for back span piers.
- Pile driving continues for the approach bridge.
- CanAm steel for the bridge deck and anchor boxes continue to arrive on site.



PONT INTERNATIONAL
**GORDIE
HOWE**
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | info@wdlbridge.com | www.gordiehoweinternationalbridge.com

