

Gordie Howe International Bridge

Construction Activities - Canada

Week of April 13, 2020

Canadian Port of Entry

- Crews are well into wick drain installation with approximately 72,000 complete out of 150,000.
- 600,000 Metric tonnes of engineered fill and surcharge material has been placed so far. This equals 15000 truckloads.
- 600,000 Metric tonnes of engineered fill and surcharge material has been placed of Feb 28th.

Canadian Bridge site

- Work continues with the installation of the Casing for the Side Span Drilled Shafts.
- Continue the assembly of the tower crane elements within the foundation.
- Work continues with the installation of the casing for the side span drilled shafts.



PONT INTERNATIONAL
**GORDIE
HOWE**
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | info@wdlbridge.com | www.gordiehoweinternationalbridge.com

