

# Gordie Howe International Bridge

## Construction Activities - Canada

**Week of August 3, 2020**

### **Canadian Port of Entry**

- Crews are well into wick drain installation with approximately 128,000 complete out of 130,000.
- 650,000 Metric tonnes of engineered fill and surcharge material has been placed so far. This equals 15,000 truckloads.

### **Canadian Bridge site**

- Continue the assembly of the tower crane elements within the foundation of the bridge towers
- Concrete pour in the north footing is complete in the first of three levels
- Continued work on the south tower footing



PONT INTERNATIONAL  
**GORDIE  
HOWE**  
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | [info@wdbridge.com](mailto:info@wdbridge.com) | [www.gordiehoweinternationalbridge.com](http://www.gordiehoweinternationalbridge.com)

