

Gordie Howe International Bridge

Construction Activities - Canada

Week of December 7, 2020

Canadian Port of Entry

- Wick drain installation work is complete with 133,000 wick drains installed on the Canadian Port of Entry.
- Surcharge operations continue
- 650,000 Metric tonnes of engineered fill and surcharge material has been placed so far. This equals 15,000 truckloads.

Canadian Bridge site

- Rebar Installation work continues on tower footings
- Installation of the Tower Base Platform in the North Footing complete
- Tower leg mock-up work beginning



PONT INTERNATIONAL
**GORDIE
HOWE**
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | info@wdbridge.com | www.gordiehoweinternationalbridge.com

