

# Gordie Howe International Bridge

## Construction Activities - Canada

**Week of February 14, 2022**

### **Canadian Port of Entry (POE)**

- Crews continue work on the underground services, the block wall and the installation of the interior plumbing, electrical and HVAC rough-ins for the maintenance building.
- Structural steel and underground plumbing activities continue for the main building as well as work on the second-floor hangar installation.
- Layout and preparation work for structural steel is being completed on the secondary inspection building.
- Work is being completed on wall patching, perimeter wall waterproofing and perimeter backfilling for the client processing building. That will allow the team to start work on underground services.
- Excavation, grade prep, reinforcing steel and formwork continue for the pier foundations and booths for the primary inspection lane canopy. Concrete is also being placed for footings and booth foundations.
- Foundation excavation and subgrade preparation continues for the tolling building.

### **Canadian Bridge site**

- Concrete and rebar work continue to lift the north and south towers.
- Modifications to the tower forms continue in preparation for the transition to the upper cross beam.
- Rebar, concrete and formwork continue on the back span piers and columns.
- Pile driving activities continue in the approach bridge area.



PONT INTERNATIONAL  
**GORDIE  
HOWE**  
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | [info@wdlbridge.com](mailto:info@wdlbridge.com) | [www.gordiehoweinternationalbridge.com](http://www.gordiehoweinternationalbridge.com)

