

# Gordie Howe International Bridge

## Construction Activities - Canada

**Week of February 17, 2020**

### Canadian Port of Entry

- Crews are well into wick drain installation with approx. 60,000 complete out of 150,000.
- Surcharge (combo of sand and granular) activities have started and material is being delivered by over 200 trucks per day.

### Canadian Bridge site

- Work continues with the installation of the Casing for the Side Span Drilled Shafts.
- Continue the assembly of the Tower Crane elements within the foundation.
- Work continues with the installation of the casing for the side span drilled shafts.



PONT INTERNATIONAL  
**GORDIE  
HOWE**  
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | [info@wdlbridge.com](mailto:info@wdlbridge.com) | [www.gordiehoweinternationalbridge.com](http://www.gordiehoweinternationalbridge.com)

