

Gordie Howe International Bridge

Construction Activities - Canada

Week of January 17, 2022

Canadian Port of Entry

- Work continues on the maintenance building with the installation of interior plumbing and electrical rough-ins, block wall placement and underground services work.
- Structural steel erection work continues for the main building.
- Structural steel preparation work is underway at the secondary inspection building.
- Reinforcing steel and formwork continue for the client processing building as crews also complete the concrete placement for the perimeter walls.
- Excavation and grade preparation work continues for the primary inspection lane canopy as well as the installation of reinforcing steel and formwork and the concrete placement for the pier foundations and booths.
- Crews continue to import and place sand for the return to USA bridge area.

Canadian Bridge site

- Concrete and rebar work continue to lift the north and south towers.
- Corbel falsework are in the final preparations for concrete placement.
- Rebar, concrete and formwork continue on the back span piers and columns.
- Pile driving activities continue in the approach bridge area.



PONT INTERNATIONAL
**GORDIE
HOWE**
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | info@wdlbridge.com | www.gordiehoweinternationalbridge.com

