

Gordie Howe International Bridge

Construction Activities - Canada

Week of January 24, 2022

Canadian Port of Entry

- Work continues on the installation of interior plumbing, electrical and HVAC rough-ins for the maintenance building. Work on the block walls and underground services also progressed.
- Structural steel erection and underground plumbing work continues for the main building.
- Structural steel preparations are being completed for the secondary inspection building.
- Wall patching and perimeter wall waterproofing begins on the client processing building.
- Excavation, grade preparations, reinforcing steel and formwork continue for the pier foundations and booths for the primary inspection lane canopy.
- Concrete pour work is being done on the pier foundations and booth footings.
- Foundation excavation and subgrade preparations are underway for the tolling building.

Canadian Bridge site

- Concrete and rebar work continue to lift the north and south towers.
- Rebar, concrete and formwork continue on the back span piers and columns.
- Preparations underway for the transition to the upper cross beam and tower form amendment.
- Pile driving activities continue in the approach bridge area.



PONT INTERNATIONAL
**GORDIE
HOWE**
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | info@wdlbridge.com | www.gordiehoweinternationalbridge.com

