

Gordie Howe International Bridge

Construction Activities - Canada

Week of May 25, 2020

Canadian Port of Entry

- Crews are well into wick drain installation with approximately 103,000 complete out of 150,000.
- 650,000 Metric tonnes of engineered fill and surcharge material has been placed so far. This equals 15,000 truckloads.

Canadian Bridge site

- Continue the assembly of the tower crane elements within the foundation of the bridge towers
- Installation and mock up work continues at the Canadian Bridge site on the north and south tower footings



PONT INTERNATIONAL
**GORDIE
HOWE**
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | info@wdbridge.com | www.gordiehoweinternationalbridge.com

