

# Gordie Howe International Bridge

## Construction Activities - Canada

**Week of May 4, 2020**

### **Canadian Port of Entry**

- Crews are well into wick drain installation with approximately 79,000 complete out of 150,000.
- 600,000 Metric tonnes of engineered fill and surcharge material has been placed so far. This equals 15000 truckloads.
- 600,000 Metric tonnes of engineered fill and surcharge material has been placed of Feb 28.

### **Canadian Bridge site**

- Work continues with the installation of the Casing for the Side Span Drilled Shafts.
- Continue the assembly of the tower crane elements within the foundation.
- Work continues with the installation of the casing for the side span drilled shafts.



PONT INTERNATIONAL  
**GORDIE  
HOWE**  
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | [info@wdbridge.com](mailto:info@wdbridge.com) | [www.gordiehoweinternationalbridge.com](http://www.gordiehoweinternationalbridge.com)

