


GORDIE HOWE INTERNATIONAL BRIDGE

Construction Activities: Canada

Week of November 18, 2019

Dates and times provided below may change due to weather conditions and other factors affecting construction activities. Although this list is intended to be comprehensive, unavoidable emergency road detours and road closures may occur. Please watch for workers along this corridor. We apologize for any inconvenience and thank you for your patience.



Construction Activities - What you need to know

CAN POE

- Crews are well into wick drain installation with approx. 65,000 complete out of 150,000 and this will carry into the new year. Surcharge activities will start mid-to late November. Material will start to come to site in 1 to 2 weeks, we will be expecting around 200 trucks per day. Haul routes within the POE will be established (one-way traffic only, no reversing vehicles for safety) and site construction fencing around the inside curb of the PAR will be erected. .

CAN Bridge

- BNA is currently working on the production shafts. For the north footing, 5 shafts have been poured and work has started on the remaining one. For the south footing, 3 have been poured and 2 more are being drilled.

A temporary crossing over the ditch has been developed to access the Side Span area to start the construction of the drilled shafts there next week.

Soil stockpile area to be developed at south-east corner of the site
Wells decommissioned along Sidespan and Anchor Piers