

# Gordie Howe International Bridge

## Construction Activities - Canada

**Week of November 30, 2020**

### **Canadian Port of Entry**

- Wick drain installation work is complete with 133,000 wick drains installed on the Canadian Port of Entry.
- Surcharge operations continue
- 650,000 Metric tonnes of engineered fill and surcharge material has been placed so far. This equals 15,000 truckloads.

### **Canadian Bridge site**

- Rebar Installation work continues on tower footings
- Installation of the Tower Base Platform in the North Footing complete
- Tower leg mock-up work beginning



PONT INTERNATIONAL  
**GORDIE  
HOWE**  
INTERNATIONAL BRIDGE

Questions? 1-844-322-1773 | [info@wdbridge.com](mailto:info@wdbridge.com) | [www.gordiehoweinternationalbridge.com](http://www.gordiehoweinternationalbridge.com)

